

TUKWILA PUBLIC SAFETY PLAN

Monthly Update

January 31, 2019

Overall Plan

Outreach

- Team anticipates 2 events for the public in 2019, starting with a ground breaking ceremony for FS51 on Saturday, March 30, 2019.

Financial Oversight Committee

- The Committee reported to council on September 4, 2018.

Siting Advisory Committee

- The Siting Advisory Committee voted to defer regular meetings as the major decisions have been made. They will meet on an as-needed basis.

Acquisition Lease Updates

- Staff secured leases with nine businesses and expects to have the remaining leases completed by the end of November.

Disadvantaged Business Enterprise (DBE) Outreach

- A formal update will be provided to the Council at the February 25, 2019 COW meeting.

Near-term Council Decisions and Key Dates

- Commissioning Consultant Contract to Public Safety Committee and Council
- Construction Inspections Consultant Contract to Public Safety Committee and Council
- JC Architect Contract Amendment to Public Safety Committee and Council

Fire Stations

Siting

- With Council approval received, the team completed demolition of the single-family home on the Station 54 site.
- Team will be working on lot consolidation for Station 54 to consolidate the main parcel with the smaller parcel.

Architecture and Programming

- Architectural program has been reviewed and approved by the team.

Design and Permitting

- Concurrent review and pricing of the Schematic Design by GCCM Contractor, Lydig, and estimating consultant has been completed and was shared with Council in February 2018. Council gave approval to begin Design Development for Station 51.
- Design Development for Station 51 began mid-February; the team met meeting weekly. Design Development effort wrapped up in June, 2018 with Design Development pricing effort in July and August.
- Construction Documents phase for Station 51 were completed and distributed to the team December 20, 2018.
- Schematic Design phase underway for Station 52, planning to be complete by end of January. Estimating for Station 52 to begin when final Schematic Design plans are issued.
- Building permit for Station 51 was submitted in October. Anticipate receiving approved permit approval in December in all areas except wetlands report.
- Permitting coordination meetings with City Staff are ongoing for Station 51 and Station 52. Station 52 anticipated to be phased permitting. Pre-application for Station 52 permit was submitted in November, 2018 and the pre-application meeting for Station 52 was held in December, 2018.

Bidding and Construction

- Pre-construction services starting for Station 51 and 52 are underway.
- Lydig completed the selection of mechanical and electrical subcontractors through the Electric Contractor/Construction Management (ECCM) and Mechanical Contractor Construction Management (MCCM) selection process. Valley Electric and Johansen Mechanical Inc. were selected. With Council decision to not move forward with FS54, we cannot move forward with ECCM. MCCM method for mechanical subcontractor will provide for a consistent mechanical subcontractor for all three stations and will be able to provide critical expertise during the Design Development phase. This contract is managed by the GCCM under the pre-construction phase.
- Bidding began for 51 in January, 2019 with construction for 51 to begin late March, 2019.
- Bidding and construction phases scheduled to begin for 52 in June, 2019. Early site work is anticipated to begin in July.

Justice Center

Siting

- The City has agreements with all affected businesses on the Justice Center site.
- The City has ownership of all properties on the Justice Center site with the exception of the Travelodge. The long-vacant building between Church by the Side of the Road and the Travelodge has now been demolished. The Travelodge is now empty, and the

project team is waiting on Seattle City Light to disconnect electrical service before they proceed with the demolition of this building.

Architecture and Programming

- DLR Group's Building Program Report was submitted December 8, 2017. Program and Estimate was presented to Public Safety Committee in December and Council in January, 2018.

Design and Permitting

- DLR architects completed the Design Development phase of the project. The Design Development and budget was presented to the Council in October.
- The project team has completed the SEPA, Design Review, Conditional Use Permit and Parking Determination processes. The SEPA determination was issued in November and the Conditional Use Permit and Design Review approvals were received in December.
- DLR architects began the Construction Documents phase in October and issued the 95% Construction Documents in January. The 100% Construction Documents will be issued following receipt of construction permits.
- The project team submitted application for Public Works Permit (sitework/utilities) in November of 2018, and application for Building Permit in January of 2019.

Bidding and Construction

- BNBuilders, the selected GC/CM, started pre-construction services following Council approval of their contract on March 19, 2018.
- BNBuilders will continue to work with the team on design phases, constructability, cost estimating and scheduling throughout design and preconstruction.
- BNBuilders will release the first subcontract bid packages in late January.
- Construction scheduled to begin in April, 2019 with hazardous materials abatement and demolition of remaining buildings on the site, followed by grading and underground utilities work.

Public Works Facility

Siting

- Due diligence items related to site acquisition are complete. The assessment of existing structures is complete.
- The City has agreements with all of the businesses on the Public Works site.
- The Public Use and Necessity trial was held Friday, May 25 and the City was granted its request.

Architecture and Programming

- Team solicited for Architectural services. Council approved a contract for programming and master planning services with SHKS in November 2018.

- Master planning and programming phase began in late 2018, with regular meetings with Public Works staff. Master planning and programming is scheduled to be completed in May of 2019.

Design and Permitting

- Phase I design scheduled to begin Q2 in 2019, after council approval.

Bidding and Construction

- Phases scheduled to begin in Q4 2019.

Budget

- Based on Council direction to move forward with Station 51, Station 52, Justice Center and Public Works Facility (\$30M), team has updated the budgets.

Schedule

February 2019

- Fire Station 52 schematic design estimate to Committee
- Fire Station 52 design development begins
- Fire Station 52 parking determination application submitted
- Survey Contract Approval to Public Safety Committee and Council
- Travelodge building demolition
- Justice Center Public Works Permit (sitework/utilities) issuance

March 2019

- Fire Station 51 Construction Contract Approval to Public Safety Committee and Council
- Justice Center Construction Contract (mini-MACC) Approval to Public Safety Committee and Council
- Fire Station 51 construction begins
- Fire Station 51 groundbreaking event
- Fire Station 52 parking determination received
- Fire Station 52 SEPA application submitted
- Fire Station 52 conditional use/BAR applications submitted
- Miscellaneous Consultant Construction Observation Contract Approvals to Public Safety Committee and Council

April 2019

- Justice Center Construction Permit (main building) issuance
- Justice Center construction begins (building demolition and hazardous materials abatement)
- Fire Station 52 design development cost estimating complete with GCCM involvement

- Fire Station 52 SEPA determination
- Public Works programming complete

May 2019

- Fire Station 52 design development cost estimating to Public Safety Committee
- Fire Station 52 construction documents begin
- Fire Station 52 conditional use/BAR public hearing
- Public Works programming and estimates to Committee and Council

June 2019

- Fire Station 51 construction complete
- Fire Station 52 design development estimate to Committee and Council
- Fire Station 52 phase 1 (grading/wall) permit submitted
- Fire Station 52 phase 1 bidding
- Public Works phase 1 design begins

July 2019

- Fire Station 51 move-in
- Fire Station 52 phase 1 (grading/wall) permit received
- Fire Station 52 phase 2 (building) permit submitted
- Fire Station 52 phase 1 Lydig contract amendment to Committee and Council

August 2019

- Public Works Phase 1 design complete
- Fire Station 52 construction documents begin
- Fire Station 52 phase 2 bidding

September 2019

- Fire Station 52 Lydig contract amendment to Public Safety Committee and Council

October 2019

- Fire Station 52 phase 2 (building) permit issued
- Fire Station 52 phase 2 construction begins
- Public Works Phase 1 construction contract approval to Public Safety Committee and Council

November 2019

- Public Works Phase 1 construction begins

December 2019

January 2020

February 2020

- Public Works Phase 1 construction complete

March 2020

- Public Works Phase 1 move-in

September 2020

- Justice Center construction complete, start move-in



City of Tukwila - Facilities Plan
TOTAL PROJECT

MONTHLY Budget Report
(REVISED Budgets; D-20 Plan Adopted by Council)

Life to Date Costs
as of January 25, 2019 (reconciled w/acctg thru Dec 31, 2018 GL)

COUNCIL REPORTING SUMMARY - JUSTICE CENTER							
	Original Budget	Budget Transfers	Current Budget	Committed Budget	Life to Date Costs	Remaining Committed	Cost at Completion
A/E Services (both Design & CA)	\$ 3,278,125	\$ 221,875	\$ 3,500,000	\$ 3,141,729	\$ 1,705,300	\$ 1,436,429	\$ 358,271
Permits/Fees	\$ 700,000	\$ -	\$ 700,000	\$ 99,868	\$ 99,868	\$ -	\$ 600,132
Construction (Pre-Con, Const & Tax)	\$ 38,738,678	\$ (11,315)	\$ 38,727,363	\$ 563,671	\$ 282,108	\$ 281,563	\$ 38,163,692
Construction Related Costs (incl Bond)	\$ 2,112,639	\$ 170,000	\$ 2,282,639	\$ 407,828	\$ 242,726	\$ 165,102	\$ 1,874,811
PM Services (incl Other Professional Svcs)	\$ 1,815,875	\$ 296,721	\$ 2,112,596	\$ 1,967,303	\$ 870,929	\$ 1,096,374	\$ 145,293
Contingency (incl Construction & Project)	\$ 6,507,731	\$ (1,646,239)	\$ 4,861,492	\$ -	\$ -	\$ -	\$ 4,861,492
Contingency for Site Contamination (soils,hazmat)	\$ -	\$ 750,000	\$ 750,000	\$ -	\$ -	\$ -	\$ 750,000
Land Acquisition	\$ 14,133,295	\$ (81,042)	\$ 14,052,253	\$ 13,705,681	\$ 13,679,255	\$ 26,427	\$ 346,572
Contingency for Land Acquisition	\$ 1,250,000	\$ 300,000	\$ 1,550,000	\$ 918,462	\$ 918,462	\$ -	\$ 631,538
TOTAL	\$ 68,536,343	\$ -	\$ 68,536,343	\$ 20,804,542	\$ 17,798,648	\$ 3,005,894	\$ 47,731,801

COUNCIL REPORTING SUMMARY - FIRE STATION 51							
	Original Budget	Budget Transfers	Current Budget	Committed Budget	Life to Date Costs	Remaining Committed	Cost at Completion
A/E Services (both Design & CA)	\$ 1,070,000	\$ 222,781	\$ 1,292,781	\$ 1,236,572	\$ 747,820	\$ 488,751	\$ 56,209
Land Acquisition	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Permits/Fees	\$ 234,000	\$ -	\$ 234,000	\$ 34,557	\$ 34,557	\$ -	\$ 199,443
Construction (Pre-Con, Const & Tax)	\$ 9,396,000	\$ -	\$ 9,396,000	\$ 165,000	\$ 99,273	\$ 65,727	\$ 9,231,000
Construction Related Costs (incl Bond)	\$ 931,000	\$ -	\$ 931,000	\$ 133,546	\$ 80,187	\$ 53,358	\$ 797,454
PM Services (incl Other Professional Svcs)	\$ 526,000	\$ -	\$ 526,000	\$ 344,681	\$ 120,475	\$ 224,206	\$ 181,319
Contingency (incl Construction & Project)	\$ 1,116,000	\$ (222,781)	\$ 893,219	\$ -	\$ -	\$ -	\$ 893,219
TOTAL	\$ 13,273,000	\$ -	\$ 13,273,000	\$ 1,914,355	\$ 1,082,313	\$ 832,043	\$ 11,358,645

COUNCIL REPORTING SUMMARY - FIRE STATION 52							
	Original Budget	Budget Transfers	Current Budget	Committed Budget	Life to Date Costs	Remaining Committed	Cost at Completion
A/E Services (both Design & CA)	\$ 1,415,000	\$ 234,222	\$ 1,649,222	\$ 1,548,449	\$ 252,910	\$ 1,295,539	\$ 100,773
Land Acquisition	\$ 16,000	\$ -	\$ 16,000	\$ 17,157	\$ 17,157	\$ 0	\$ (1,157)
Permits/Fees	\$ 353,000	\$ -	\$ 353,000	\$ -	\$ -	\$ -	\$ 353,000
Construction (Pre-Con, Const & Tax)	\$ 13,298,000	\$ 456,500	\$ 13,754,500	\$ 137,500	\$ -	\$ 137,500	\$ 13,617,000
Construction Related Costs (incl Bond)	\$ 1,398,000	\$ -	\$ 1,398,000	\$ 393,815	\$ 16,258	\$ 377,557	\$ 1,004,185
PM Services (incl Other Professional Svcs)	\$ 787,000	\$ -	\$ 787,000	\$ 532,289	\$ 187,089	\$ 345,200	\$ 254,711
Contingency (incl Construction & Project)	\$ 1,343,000	\$ (40,722)	\$ 1,302,278	\$ -	\$ -	\$ -	\$ 1,302,278
TOTAL	\$ 18,610,000	\$ 650,000	\$ 19,260,000	\$ 2,629,210	\$ 473,413	\$ 2,155,797	\$ 16,630,790

COUNCIL REPORTING SUMMARY - FIRE STATION 54							
	Original Budget	Budget Transfers	Current Budget	Committed Budget	Life to Date Costs	Remaining Committed	Cost at Completion
A/E Services (both Design & CA)	\$ 150,000	\$ (7,000)	\$ 143,000	\$ 132,995	\$ 131,495	\$ 1,500	\$ 10,005
Land Acquisition	\$ 902,668	\$ 25,596	\$ 928,264	\$ 928,264	\$ 928,165	\$ 100	\$ (1)
Permits/Fees	\$ 200,000	\$ -	\$ 200,000	\$ 1,517	\$ 1,517	\$ -	\$ 18,483
Construction (Pre-Con, Const & Tax)	\$ 230,000	\$ -	\$ 230,000	\$ 106,700	\$ 67,856	\$ 38,844	\$ 123,300
Construction Related Costs (incl Bond)	\$ 50,000	\$ 9,875	\$ 59,875	\$ 44,752	\$ 22,798	\$ 21,954	\$ 15,123
PM Services (incl Other Professional Svcs)	\$ 107,500	\$ -	\$ 107,500	\$ 106,665	\$ 84,815	\$ 21,850	\$ 835
Contingency (incl Construction & Project)	\$ 41,832	\$ (28,471)	\$ 13,361	\$ -	\$ -	\$ -	\$ 13,361
TOTAL	\$ 1,502,000	\$ -	\$ 1,502,000	\$ 1,320,894	\$ 1,236,646	\$ 84,248	\$ 181,106

COUNCIL REPORTING SUMMARY - PUBLIC WORKS							
	Original Budget	Budget Transfers	Current Budget	Committed Budget	Life to Date Costs	Remaining Committed	Cost at Completion
A/E Services (both Design & CA)	\$ 767,385	\$ 15,000	\$ 782,385	\$ 318,882	\$ 33,393	\$ 285,489	\$ 463,503
Land Acquisition	\$ 22,000,046	\$ 3,333,913	\$ 25,333,959	\$ 25,294,683	\$ 25,292,483	\$ 2,200	\$ 39,276
Permits/Fees	\$ 110,000	\$ (20,000)	\$ 90,000	\$ -	\$ -	\$ -	\$ 90,000
Construction (Pre-Con, Const & Tax)	\$ 4,950,000	\$ (1,842,500)	\$ 3,107,500	\$ -	\$ -	\$ -	\$ 3,107,500
Construction Related Costs (incl Bond)	\$ 529,036	\$ (416,293)	\$ 112,743	\$ 65,643	\$ 50,471	\$ 15,172	\$ 47,100
PM Services (incl Other Professional Svcs)	\$ 668,426	\$ (348,426)	\$ 320,000	\$ 279,832	\$ 129,585	\$ 150,247	\$ 40,168
Contingency (incl Construction & Project)	\$ 975,107	\$ (721,694)	\$ 253,413	\$ -	\$ -	\$ -	\$ 253,413
TOTAL	\$ 30,000,000	\$ -	\$ 30,000,000	\$ 25,959,040	\$ 25,505,932	\$ 453,108	\$ 4,040,960

TUKWILA PUBLIC SAFETY PLAN

