TUKWILA PUBLIC SAFETY PLAN Monthly Update April 30, 2017

Overall Plan

Outreach

- Staff presented to Council an overview of the feedback from the open house, online open house and other communications regarding the Public Safety Plan to date.
- Staff is scheduling a "road show" to visit various groups from Boards and Commissions to PTAs to provide information on the Public Safety Plan.

Financial Oversight Committee

• The Financial Oversight Committee was confirmed at the April 3, 2017 Council Meeting. Staff is targeting May for the first meeting of this Committee.

Siting Advisory Committee

• The application deadline was extended by two weeks to April 14 to recruit additional applicants. 10 applications were received and the Public Safety Committee will review the applications on May 1 and recommend to the full Council three members to serve, per the Committee Charter.

Near-term Council Decisions and Key Dates

- May 1, Public Safety Committee Program Management Quality Assurance Consultant draft SOQ and process review, Real Estate Broker Contract, Siting Advisory Committee appointments
- May 8, COW Program Management Quality Assurance Consultant draft SOQ and process, Real Estate Broker Contract, Siting Advisory Committee appointments
- TBD, mid-May Tour for interested Councilmembers of Seattle Fire Stations designed by Weinstein AU
- May 15, Public Safety Committee Final Siting Criteria, Public Safety Plan sustainability goals discussion, DBE/Local Hire draft program
- May 15, Council Real Estate Broker Contract, Siting Advisory Committee appointments
- May 22, COW Final Siting Criteria, Public Safety Plan sustainability goals discussion and consensus

Fire Stations

Siting

• Station 51 site selected; FACETS studying data to determine general areas for siting of 52 and 54 that preserve response times

• Real Estate Broker Services RFQ responses were received end of March. Heartland was selected. Contract is being presented to Council for review and approval in May.

Architecture and Programming

- Statement of Qualifications for Architect and Engineering (A/E) services received, interviewed and selected. Council reviewed and approved contract with Weinstein AU (WAU).
- Kick-off meeting with SOJ, Fire and WAU was held end of April. Programming phase is underway.

Design and Permitting

- Phases scheduled to begin for 51 in May, 2017.
- Phases scheduled to begin for 52 and 54 in December, 2017.

Bidding and Construction

- Phases scheduled to begin for 51 in April, 2018.
- Phases scheduled to begin for 52 and 54 in April, 2018.

Justice Center

Siting

- Draft siting criteria has been approved by Council. Council will be asked to approve final criteria in May.
- Real Estate Broker Services RFQ responses were received end of March. Heartland was selected. Contract is being presented to Council for review and approval in May.
- A relayed to Council, staff and consultants previously toured the SGI building, which was for sale. In April, SGI building was sold.

Architecture and Programming

- Architect RFP distributed in May. Selection in June. Contract approval in July.
- Phases scheduled to begin in July, 2017.

Design and Permitting

• Phases scheduled to begin in November, 2017.

Bidding and Construction

• Phases scheduled to begin in October, 2018.

Public Works Facility

Siting

• Draft siting criteria has been approved by Council. Council will be asked to approve final criteria in May.

• Real Estate Broker Services RFQ responses were received end of March. Heartland was selected. Contract is being presented to Council for review and approval in May.

Architecture and Programming

• Phases scheduled to begin in 2018.

Design and Permitting

• Phases scheduled to begin in June, 2018.

Bidding and Construction

• Phases scheduled to begin in September, 2019.

Budget

• Attached.

<u>Schedule</u>

May 2017

- Proposed local hire/disadvantaged business enterprises program to Public Safety Committee
- Final Siting Criteria presented to Public Safety Committee and Council
- Real Estate Broker Contract presented to Public Safety Committee and Council
- Public Safety Plan sustainability goals discussion and consensus with Public Safety Committee and Council
- Draft Program Management Quality Assurance RFP to Public Safety Committee and Council
- Justice Center: Architect Selection begins.
- Program Management Quality Assurance RFP advertised
- Program Management Quality Assurance interviews with Public Safety Committee and staff
- First Siting Advisory Committee meeting held

June 2017

- FACETS work complete and presented to Council
- CPARB Application submitted
- Proposed local hire/disadvantaged business enterprises program updates to Public Safety Committee and Council
- Program Management Quality Assurance Contract to Public Safety Committee and Council

• Fire Stations draft program review to Public Safety Committee and Council

July 2017

- Justice Center: Architect contract to Public Safety Committee and Council
- Advisory Committee Report (at minimum)
- Open House #2
- Fire Station GC/CM Contractor Solicitation

August 2017

September 2017

• Fire Station GC/CM Pre-Construction Contract to Public Safety Committee and Council

October 2017

- Open House #3
- Justice Center: Final site selection

November 2017

• Fire Stations 52 and 54 final sites selection

December 2017

• Advisory Committee Report (at minimum)

January 2018

- Justice Center contractor pre-construction contract to Public Safety Committee and Council
- City Shops facility site selection

February 2018

• City shops architect contract to Public Safety Committee and Council

March

April



City of Tukwila - Public Safety Plan Conceptual Budget Summary YOE \$ (in thousands)

PUBLIC SAFETY PLAN - FUNDING


	YEAR OF EXPENDITURE (YOE) SUMMARY														
Project		UTGO		Impact Fees		General Fund	Ξ	nterprise Funds		Total					
<u>Facilities</u>															
Public Safety Building	\$	28,629	\$	-	\$	-	\$	-	\$	28,					
Fire Stations (51, 52, 54)		18,824		4,750		858		-		24,					
Public Works Shops		-		-		14,747		14,746		29,					
FACILITIES TOTAL	\$	47,453	\$	4,750	\$	15,605	\$	14,746	\$	82,					
Apparatus/Equipment	\$	29,932	\$	-	\$	-	\$	-	\$	29,					
PLAN TOTAL	\$	77,385	\$	4,750	\$	15,605	\$	14,746	\$	112,					

indicates voter approved

PUBLIC SAFETY PLAN - FACILITIES

			Fi	ire Station Program			
Project Budgets (in YOE \$)	lic Safety uilding	FS 51		FS 52	FS 54	City Shops	TOTAL
<u>Category</u>							
A/E Services (both design & CA)	\$ 1,616	\$ 731	\$	356	\$ 464	\$ 869	\$ 4,037
Land Acquisition	6,000	0		653	862	6,000	13,516
Permits/Fees	440	255		89	116	522	1,421
Construction (pre-con, const & tax)	16,195	7,809		3,278	4,273	19,202	50,758
Construction Related Costs	1,064	1,047		438	551	425	3,526
PM Services (incl Other Professional Svcs)	1,114	460		297	397	348	2,615
Contingency (incl Construction & Project)	2,199	1,145		546	665	2,127	6,682
TOTAL	\$ 28,629	\$ 11,446	\$	5,657	\$ 7,329	\$ 29,493	\$ 82,554

1/10/2017



29,932 1**2,486**

as of December 31, 2016

TUKWILA PUBLIC SAFETY PLAN FACILITIES PLAN Project Schedule

	Start	Finish	% Done	% Done		2016				16				2017						20	018			Τ		2	2019						2	2020						2021			
	otart	T IIII3II	70 Done	JF	ма	мJ	JA	s o	ND	JI	FM	АМ	JJ	AS	s 0	N D	JF	ма	мJ	J	A S	O N I	DJ	FM		мJ	JA	s o	N D	JF	м	АМ	JJ	AS	D N C	J	FM	AM	JJ	A S	10	1 C	
CITY/SOJ KICK-OFF MTG	10/05/16	10/05/16	100%																																								
CITY VOTE	11/08/16	10/31/19	100%																																								
BOND SALE	12/01/16	12/31/16	100%																									F															
PUBLIC OUTREACH - SITE SELECTON	01/01/17	12/31/21	20%							-	-		-•	-	•		-			┿┾	_		Ļ		•	+				-	• -			+ +					-	-		Ī	
JUSTICE CENTER	02/06/17	05/25/20	7%										A	D	G		в						С																				
STATION 51	02/24/17	09/27/19	12%									A	G B		1				с																								
STATION 52	02/20/17	06/05/20	12%									A			D				в					с																			
STATION 54	02/20/17	06/05/20	12%									A			I				в					с																			
CITY SHOPS	02/20/17	04/09/21	5%														D A											С															
				site selection completed																	COUNCILMEMBER DECISIONS																						

public outreach

program/site selection design and permitting

bidding and construction move-in/occupancy

IEMBER DECISIONS COUNCIL (G) GC/CM CPARB (A) Architect Contract Approval (D) Site Selection (B) Contractor Pre-Con Contract (E) Project Budget Changes (C) Contractor Construction Approval (F) Bond Sale #2

MAY