

TUKWILA PUBLIC SAFETY	Start	Finish	% Done	2016					2017						2018						2019						2020						2021					
	Start			J F M	A M J	JA	s o I	N D	J F	МА	мЈ	JAS	ON	N D	J F	M A N	И J J	JAS	0 8	N D	J F	МА	МЈ	JA	sc	N D	J F	М	А М	JJ	A S	O N	D J	F M	АМ	JJ	A S C) N C
CITY/SOJ KICK-OFF MTG	10/05/16	10/05/16	100%																																			
CITY VOTE	11/08/16	11/08/16	100%																																			
BOND SALE	12/01/16	12/31/16	100%																																			
PUBLIC OUTREACH - SITE SELECTON	01/01/17	12/31/16	0%						•				•																									
JUSTICE CENTER	02/06/17	05/25/20	0%								D	A		E	В						С																	
STATION 51	02/24/17	09/27/19	0%							Α		I β	i			C																						
STATION 52	02/20/17	06/05/20	0%							A			D				В				С																	
STATION 54	02/20/17	06/05/20	0%							A			D				В				С																	
CITY SHOPS	02/20/17	04/09/21	0%										I		D A										С													



COUNCIL MEMBER DECISIONS

- (A) Architect Contract Approval
- (D) Site Selection
- (B) Contractor Pre-Con Contract
- (E) Project Budget Changes
- (C) Contractor Construction Approval